Bar Chart for Improvements to roads and drains at Kogilu, Agrahara, Hegdenagar and surrounding area in Ward No 05 and 06 Byatarayanapura sub division Package-02

Bill: First and Part Bill

Name of Agency :- Benaka Developers & Project Pvt.Ltd.

Sl.No	Description of work	BOQ quantity	Upto date Quantity	% Completed	Progress Chart (20% / 40% / 60% / 80% / 100%)
1	KSRRB 300-1. Earthwork excavation by manual means for roads, drains & similar works in	8443.14	3,281.32	39	
2	Removing and refixing stone slabs of drains and pointing in CM (1:3) (P.No.27, I.No.5.33 of PW,	5845.36	1,996.01	34	
3	Removing and resetting of footpath slab (P.No.270, I.No.37.56 of PW, P&IWTD SR 2018-19)	753.30	753.30	100	
4	Providing granite Slabs of Selected quality roughly dressed and fixed in cement mortor (1:6) including	3313.48	0.00	0	
5	KSRRB M2900-1. Plain cement concrete M10 mix with crushed stone aggregate 40mm nominal	9.24	0.00	0	
6	Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar &	9.72	0.00	0	
7	Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with	2.16	0.00	0	
8	34.17 Providing and laying in position plain/Reinforced cement cement concrete M20 for sub	24.64	0.00	0	
9	KSRRB M2200-6. Providing T.M.T. steel reinforcement for R.C.C. work including	1.97	0.00	0	
10	Providing and laying 100mm thick pre-cast cover slabs over drains of width not exceeding 800 mm using	83.70	0.00	0	
11	Providing and Fixing pre cast covering Slab 250mm thick made out of CC 1:2:4 and jelly 20mm	88.80	0.00	0	
12	KSRRB M300-14. Excavation for roadwork in all types of soil by mechanical means including	19892.00	10,833.11	54	
13	KSRRB M400-17. Providing, laying, spreading and compacting cushed stone aggregates of granite /	15960.30	8,635.36	54	

Consultants

Scanned by CamScanner

Sl.No	Description of work	BOQ quantity	Upto date Quantity	% Completed	Progress Chart				
					20%	40%	60%	80%	100%
14	KSRRB M 500-6, Providing and applying primer coat with SS bitumen emulsion on prepared	63841.30	0.00	0					
15	KSRRB 500-2: Cleaning the existing black topped surface with brooms, soft brushes and finally	48492.70	0.00	0					
16	KSRRB M500-7 : Providing and applying tack coat using 80/100 grade bitumen (VG10) on prepared	140091.00	0.00	0					
17	KSRRB M500-17. Providing and laying dense graded bituminous macadam using crushed aggregates	1387.84	0.00	0					
18	Providing and laying bituminous concrete 40mm thick with hot mix plant, using crushed aggregates of	4493.36	0.00	0					
19	KSRRB M800-13.Road Marking with Hot Applied Thermoplastic Compound with Reflectrising	4370.50	0.00	0					
20	KSRRB M600-1. Construction of dry lean cement concrete mix CC1:5:10 with OPC cement	369.82	235.34	64					
21	Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 with	369.82	0.00	0					

TEJUS CONSULTANTS

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ ಬ್ಯಾಟರಾಯನಪುರ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24

Scanned by CamScanner